
EXPERIMENTAL PROJECTS



STATE DEPARTMENT OF HIGHWAYS AND PUBLIC TRANSPORTATION

FARM-TO-MARKET HIGHWAY REHABILITATION BY RECYCLING METHODS

Experimental Projects Report 613-2

Ву

Bobby R. Lindley Assistant District Engineer District 8 Abilene, Texas

June, 1980

DISCLAIMER

The opinions and conclusions expressed within this report do not necessarily reflect the views of the Texas State Department of Highways and Public Transportation.

ACKNOWLEDGMENT

A special acknowledgment is given to the employees in Shackelford County who tirelessly put forth extra effort and time to perform duties above their routine schedules. Under the leadership of Mr. Paul E. Wheeler, Jr., these men did an excellent job, under unusual circumstances.

A special thanks to the Pettibone Corporation for furnishing equipment required, and offering their assistance in the manipulation of this project. Their past experience was a definite aid to the end product.

Special thanks are also expressed to our district laboratory personnel who added the technical knowledge necessary on a research type project.


My appreciation is also given to the personnel involved in the preparation of this report.

TABLE OF CONTENTS

	PAGE
INTRODUCTION	1
DESIGN OBJECTIVE	3
EXISTING CONDITION AND DESIGN PROPOSAL	4
DESIGN PROCEDURES	7
CONSTRUCTION PROCEDURES	22
PROBLEM AREAS	32
CONCLUSIONS	33

INTRODUCTION

The majority of low volume State Highways and Farm-to-Market Highways in this state are twenty to twenty-five years old and are in need of complete rehabilitation. The increase in load limit and traffic, plus fatigue caused by age, have completely deteriorated this system. Priority dictates that reconstruction of these low volume roads has been delayed for years. This added to the problem.



Typical Aged FM Highway

Several miles of the FM system in this district has been reconstructed in the past five years. The design for this type of work is to scarify the existing surface, add a nominal amount of new base, and place a penetration seal for the surface. Any structure work necessary is also done at the same time. This type of construction has averaged approximately \$75,000 per mile and requires approximately 20 working days per mile of construction. In other words, a

4-mile FM highway would be under construction 80 working days (120⁺ calendar days) and would cost approximately \$300,000.

We have had an enormous amount of difficulty carrying traffic through these projects because all of the roadway is torn up and the narrow (80') right of way is not conducive to managing traffic. This is a greater problem in small cities where the school systems are the total center of community activities. This type of rehabilitation work is delayed many times because of weather conditions and creates public relation problems.

The end result of the above described design is a highway that closely resembles the original highway but the disadvantages are many. These disadvantages are listed as follows:

- 1. Local citizens are often denied safe and reasonable passage.
- The cost per mile is increased because the Contractor bids in extra pay for handling traffic and prolonged construction practices.
- 3. Engineering cost is increased because of the extended time period of engineering required for this type of work.
- 4. The strength of the highway is not always increased relative to the incurred cost.

The conclusion based on past experiences is that this type of rehabilitation is not desirable for the times.

DESIGN OBJECTIVE

To develop a rehabilitation design technique to satisfy the requirements of a farm-to-market system. These requirements will include an increase in structural strength, rideability, lasting performance, and safety improvements. The design should also substantially reduce the cost per mile and construction time. This, in turn, should reduce the number of engineering personnel and the total engineering cost.

The objective is to get more miles for the money with less personnel.

EXISTING CONDITION AND DESIGN PROPOSAL

The project selected for this experiment is a programmed two-mile section of FM 576 in Shackelford County. It begins in the small city of Moran at the intersection of SH 6, and extends two miles northeast. There are several rural-type dwellings along this route and it is also an established mail and school bus route. Approximately 20% of traffic is oil field related, which includes heavy loads. The soil is a sandy loam with approximately one mile of subirrigated subsoil. There is evidence of seepage and the shoving of the existing pavement indicates excessive moisture. The average rainfall for this area is approximately 25 inches annually.

The existing base is 6" of pit run siliceous material. The history of this type of base has proven to be satisfactory for the type traffic involved (300 vehicles per day.) The surface consists of approximately 1" of accumlated penetration seals with spots of asphaltic concrete cold-laid material.

Our proposal for this project was to utilize programmed funds in the amount of \$200,000 and increase the length of the project as far as possible and complete it in a minimum amount of time. This is in accordance with our Design Objective.

TEXAS HIGHWAY DEPARTMENT

STATE PROJECT NO. M-1031-4

FM 576


SHACKELFORD COUNTY

PROPOSED CONSTRUCTION

FROM SH. 6 IN MORAN TO 4.25 MILES NORTHWEST

RECYCLING AND STABILIZING THE EXISTING BASE AND SURFACING

NET LENGTH 22,440 FT. = 4.25 MILES



DISTRICT ENGINEER

DIST.NO. COUNTY CONT. SECT. JOB HWY. NO. SCALE: SHACKEL FORD 1031 FM.576

Laboratory No. LPO 16,359		•
Date Received 2/28/79 Date Reported 3/8/79	Material Depth Test	
Dist. of Res. Engr. R. Walker & N. A. Billin		
		•
Address Abilene	10314	
Sempler Billy W. Davis	Control No. Sect. No.	Job. No.
impler's Title Engr. Tech. V	Shackelford	FM 576
	County Federal Project No.	Hwy. No.
Contractor		
Sampled from Roadway	08 3-226	2/28/79
(pit, quarry, car or stockpile)	District No. Req. No.	Date Sampled
Producer	Identification marks	
Quantity represented by sample	Specification Item No.	
· 프랑스	SDH &	DT
Has been used on	Material from property of SDH &	1.1
Proposed for use as		

DETERMINATIONS REPORT ON DEPTH OF PAVEMENT STRUCTURE

STATION NO.	LOCATION	BASE THI	CKNESS	PAVEMENT	THICKNESS
		ACTUAL	DESIGN	ACTUAL	DESIGN
44+00	RT. Lane	4"		3/4"	
54+00	1 11 11 11 11	5''		1"	
80+00	C/L	5½"		1511	
112+00	RT. Lane	511		11,"	
143+00 -	C/L	6"		1"	
167+00	C/L	614"		3/4"	
191+00	C/L	5 3/4"		1511	
226+00	C/L	5 3/4"		3/4"	
247+00	C/L '	41/2"		1511	
265+00	C/L	5"		12"	
•					
•					
		•			
		•			
				•	

These test results are for your information and are tested in accordance with DHT "Manual of Testing Procedures". 7 ///

Walter L. Plumlee Geologist I

DESIGN PROCEDURES

Random sampling was taken from the roadway to obtain a representative sample for laboratory use. These samples were obtained by stripping the base and surface from the highway with a 6' wide front-end loader. These samples were split to obtain adequate material for testing.

From these samples tests were performed to determine what cementing material should be utilized in the base. The exact moisture had to be used in testing to duplicate proposed construction conditions. Test results indicated that a cut-back asphalt should be tried.

An asphalt stabilized base sample was prepared using varied percentages of MC type asphalt. Samples were tested for strength and visually observed for quality. The results were not to our satisfaction so these samples were set aside.

Next, a sample was prepared using emulsion (CRS-2.) Again, varied percentages of CRS-2 were used and tests were run for quality. It was apparent from these tests that 5.5% of emulsion would be adequate to stabilize the combination of existing base and surface. The appearance of the sample was extremely dry and dull in color but the density and strength bore out this design.

Tests were also conducted to identify the moisture resistance qualities of this stabilized base. The tests indicated that the surface would have to be sealed to prevent infiltration of moisture from the surface.

Due to unstable base in the existing roadway, plans were made to lime stabilize those areas where the subgrade was super-saturated with moisture. During construction we learned that only a very small amount of area had to be stabilized. The majority of the subgrade was in good condition and the moisture was trapped in the base structure.

Attached are all test reports showing results for design procedures.

SOILS AND BASE MATERIALS TEST REPORT

B4s€ | CDR MJSI

LPO 16,327	1031	4	
Date Rec'd 2/12/79 Reported 2/22/79	Control Number	Section Number	Job Number
Engineer Riley Walker	Shackelfo	rd	FM576
Address Abilene	County	Federal Project No.	Highway No.
Contractor	08	3-226	2/12/79
Sampler Billy W. Davis	District No.	I.P.E. No. Req. No.	Date Sampled
Sampler's Title Engineering Technician	V Specification Item	n No	
Sampled From Roadway	Material from P	roperty of Base-DH	Γ
Producer			
Quantity Represented by Sample			
Has been Used on	Proposed for Use	Base	

	Lab. No.	LL	PI	SL	LS	SR	Class	Soil Binder	WBM % Loss	% Moist.	
LFR-	790035-R	26.6	14.9	11.1	9	1.96				6.5%	
LFR-	790037-R	23.4	11.8	12.3	7.1	1.95			• *	3.0%	
LFR-	790039-R	20.4	647	14.9	3.5	1.90				3.5%	
LFR-	790041-R	22.7	10.7	12.3	6.5	1.98				3.7%	
•											-
									-		

PERCENT RETAINED ON

			1.7				S	quare	Mest	Slev	•						Gra	in Di	em.		
Lab No.		Opening in Inches								Blev	e Nun	nbers			in b	fillime	Specific				
		3	21/6	2	114	xix 1	%	%	X1/2	4	10	20	40	60	100	200	.05	.005	.= 01	Gravity	
FR-790035	- R					9	11	16	19	25	32		41								
FR-790037	-R					10	14	25	30	41	52		64								
LFR-790039	-R					19	24	37	41	53	65		77								
LFR-790041	- R					10	10	27	33	45	55		67								
									st.												

SAMPLE IDENTIFICATION

LFR-790035-R LFR-790037-R Sta. 90+00 Sta. 142+80 Base Base Base Base Sta. 231+00 Base Base These test results are for your Job Information and are tested in accordance with DHT. "Manual of Testing Procedures". 8.		Lab. No.	Identification Marks	Location-Properties-Station Numbers	Type of Materials
LFR-790039-R LF 790041-R Sta. 231+00 Sta. 255+00 Base These test results are for your Job Information and are tested in accordance with DHT. "Manual of Testing Procedures".	LFR-	-790035-R		Sta. 90+00	Base
These test results are for your Job Information and are tested in accordance with DHT. "Manual of Testing Procedures".	LFR-	-790037-R		Sta. 142+80	Base
These test results are for your Job Information and are tested in accordance with DHT. "Manual of Testing Procedures".	LFR-	-790039-R		Sta. 231+00	Base
are tested in accordance with DHT "Manual of Testing Procedures".	LF	790041-R		Sta. 255+00	Base
touch the tele			are tested in	n accordance with DHT."Manual	rmation and of Testing Water L. Pleen

INTEROFFICE MEMORANDUM

TO:Riley Walker

Date 2/22/79

FROM: Walter L. Plumlee

Responsible

SUBJECT: FM 576, Shackelford Co., from SH 6 in Moran to

Desk WLP/gg

4.5 miles North. IPE 226

Control 1031-4

Attached is a copy of our Test Report on Soils Constants.

We would recommend stabilizing with approximately 2.5% lime or 7.0% cement by dry weight. The unit weight of existing base is estimated at 116.0 #/ft³.

The depth test will be taken in about 10 days.

Walter L. Plumlee

Geologist I

SOILS AND BASE MATERIALS TEST REPORT CDR MJSB

aboratory No. LPO 16,327	1031 4	
Date Rec'd2/12/79 Reported _2/22/79	Control Number Section Number	Job Number
Engineer Riley Walker	Shackel ford	FM 576
Address _Ahilene	County Federal Project No.	Highway No. 2/12/79
Contractor	08 3-226	
Sampler Billy W. Davis	District No. I.P.E. No. Req. No.	Date Sampled
Sampler's Title Engineering Technician	VSpecification Item No.	
Sampled From Roadway	Material from Property of DHT	
Producer		
Quantity Represented by Sample		
Has been Used on	Proposed for Use as Subgrade	

Lab. No.	LL	Pī	SL	ra	8R	FST.	Soil Binder	WBM % Loss	% Moist.	
LDR-790036-R	31.3	17.7	11.8	10	1.94	4.4*			9.5%	
LDR-790038-R	37.1	20.6	15.4	11.5	1.85	4.7*			9.4%	
LDR-790040-R	35.5	20.0	13.4	11.8	1.93	4.6*			10.8%	
LDR-790042-R	28.1	13.9	15.0	7.7	1.88	4.0*			9.2%	•
,	*Est	imated	Class							

PERCENT RETAINED ON

							quare	Mes	Slev	•						Gra	in Di	am.		
Lab No.		Opening in Inches					Sieve Numbers							in Millimeters			Specific			
	8	216	2	114	1*	36	K ¹ 2	%	4	10	20	40	60	100	200	.05	.005	.001	Gravity	
LDR-790036-R					0	0	0	1	2	3		7								
LDR-790038-R					2	2	3	4	6	9		14								
LDR-790040-R					0	0	1	2	5	8		12								
LDR-790042-R					0	0	0	0.4	1	3		4								

SAMPLE IDENTIFICATION

Lab. No.	Identification Marks	Location-Properties-Station Numbers	Type of Materials
LDR-790036-	R	Sta. 90+00	Subgrade
LDR-790038-	R	Sta. 142+00	Subgrade
LDR-790040-	R	Sta. 231+00	Subgrade
LDR-790042-	R	Sta. 255+00	Subgrade
	These test re are tested in Procedures".	sults are for your Job Informa accordance with DHT "Manual o	Wetter S. Clan
•			Walter L. Plumlee
			Geologist I

50494-1966-20m

GENERAL TEST REPORT

Laboratory No. LPO 16,630 Date Received 7-3-79 Date Reported 7-9-79	Material BASE & SUBGRADE
Dist. or Res. Engr. Bob Lindley	1031
Address Abilene	1 1
Sampler W. O. Gayle	Control No. Sect. No. , Job. No.
Sampler's Title Engr. Tech. III	Shackelford FM 576
Contractor	County Federal Project No. Hwy. No.
Sampled from Roadway	8 7-3-79
(pit, quarry, car or stockpile)	District No. Req. No. Date Sampled
Producer	Identification marks
Quantity represented by sample	Specification Item No.
Has been used on	Material from property of Roadway
Proposed for use as	
•	

DETERMINATIONS

Moisture

BASE

3.5

SUBGRADE

10.9

These test results are for your Job Information and are tested in accordance with SDH & PT "Manual of Testing Procedures".

Walter L. Plumlee
Geologist I

Sill, Danie

SOILS AND BASE MATERIALS TEST REPORT

Da	poratory Note Rec'd	- 9 - Bob	79]	Repo	rted	_7	-16	-79			ol Nu	mber Lfor		Secti					ob Num	
Ling Add	Engineer Bob_LindleyAddressAbilene					Count	7		Fede	ral P	roject	oject No. Highway No.									
Cor	ntractor										8. Distri				3 - 7	26	D	No.		-9-7	
Sar	nplerW		عــــد	ayl	<u>e</u>		777						-)IEU
Sar Pro	npler's Title npled From oducer antity Repr	_	Ro	adw	ay					Ma	cinca teria	tion fro	Item m Pr	oper	ty of		Ro	oady	vay		
Ha	s been Used	l on	tea n	у Ба	mpr					Pro	pose	d for	Use	as_			•				
	Lab. No.	L	L	. 1	P1		SL		LS		8R		Class		Soil Binder		WB3	1 38	% Mo	ist.	
7	90430 R	20)		8	1	3.3		4.5	1	.91										
												•						•			
C							1	PERC	CENT	RE	TAI	NED	ON								
Square Mesh						n Sleve					Gr	ain Di	am.		T						
	Lab No.		Opening in			in In	Inches		Sieve Num		ibers		in 2	in Millimeters		Specific Gravity					
		3	21/6	3	114	1	%	1,	%	4	10	20	40	60	100	200	.05	.005	.001	1	
4	30 R					10	15	25	3.0	40	50		58								
						1					•			,							
																·					
							S	AMF	LE I	DEI	1TIF	ICA	TION	Į		I	·			•	
	lab. No.	Ide	ntifica	tion	Mark	•	1	Locati	on—P	roper	ies—	Statio	n Nur	nbers				Туре	of M	aterials	
	430 R								•						•		Cal	ich	e Gi	ravel	
es th	e test 1	est T	ılts 'Man	a a i	e i l oi	For E T€	you	r J ng	ob Pro	Inf ced	orm ure	ati s".	on a	and	are	t	est	ed :	in a	accor	dan
															0			1			

Laboratory No. LPO 16,639 Date Received 7-9-79 Date Reported 7-16-79 Dist. or Res. Engr. Bob Lindley	Material				
Address Abilene	_1031	4			
Sampler W. O. Gayle	Control No.	Sect. No.	. , Job. No.		
Sampler's Title Engr. Tech. III	_Shackelfo	rd.	FM 576		
Contractor	County	Federal Project N	o. Hwy. No.		
Sampled from Roadway	8	3-226	7-9-79		
(pit, quarry, car or stockpile)	District No.	Req. No.	Date Sampled		
Producer	Identification mar	ks	\		
Quantity represented by sample	Specification Item				
Has been used on	Material from property of Roadway				
Proposed for use as	material situation pro				
		The second secon			

DETERMINATIONS

GYRATORY PRESS

SPEC. NO.	% WATER	% CRS-2	DENSITY	COMP. STRENGTH
2	5.0	5.0	143.95	62.27
3	3.75	4.0	147.17	89.93
4	3.75	5.0	, 145.59	54.54
5	3.75	3.0	146.54	107.27
6	2.58	5.17	145.17	31.75
		RAINHAR	T COMPACTOR	
1	2.0	2.0	130.65	41.63
2	2.0	4.0	131.07	46.20
3	2.0	5.0	133.16	35.22
4	2.0	6.0	132.93	25.85
5	2.58	5.17	139.00	19.75

Walter L. Plumlee Geologist I


Laboratory No. LPO 16,673 Date Received 7-24-79 Date Reported 7-30-79 Dist. or Res. Engr. B. R. Lindley	Materia	RECYCLE BAS	E
AddressAbilene	1031	4	en de la companya de
Sampler B. C. Satterwhite	Control No.	Sect. No.	Job. No.
Sampler's Title Engr. Tech. III	Shackelfor	d	FM 576
Contractor	County	Federal Project No.	Hwy. No.
Sampled from Roadway	8	3-226	7-24-79
(pit, quarry, car or stockpile)	District No.	Req. No.	Date Sampled
Producer	Identification mark	LFR 790430	R
Quantity represented by sample	Specification Item		
Has been used on	Material from pro-	perty of Roadwa	ıy
Proposed for use as		•	

DETERMINATIONS


GYRATOR	Y	PR	ES	S
---------	---	----	----	---

SPECIMEN NO.	% MC-800	LBS/Cu.Ft. DENSITY	PSI COMPRESSIVE STRENGT
2	5.0%	146.60	12.44
$\bar{3}$	6.0%	144.98	
7 4 4 4 5 5 5 5 5 5 5 5 5 5 5 5 5 5 5 5 5	4.5%	146.98	17.18
5	4.3%	147.58	21.27
6	3.5%	146.74	58.00
	3.0%	146.76	63.19
	RAI NHART (COMPACTOR	
	KAINHARI	COMPACION	
1	3.0%	130.18	15.68
$\overline{2}$	4.0%	130.31	11.75
3	5.0%	132.26	13.37
4	6.0%	130.67	. 7.84
5	4.5%	128.71	9.69
6	4.5%	130.06	11.30


Walter L. Plumlee Geologist I



VOIDS



GYRATORY




Laboratory No. LPO 16.673 Date Received 7-24-79 Date Reported 8-21-79	Materi	al	
Dist. or Res. Engr. Bob Lindley	1071		
Address Abilene	1031	4	
Sampler W. O. Gayle	Control No.	Sect. No.	Job. No.
Sampler's Title Engr. Tech. LII	Shackelfor	d	FM 576
Contractor	County	Federal Project No.	· Hwy. No.
Sampled from Roadway	8	3-226	7-24-79
(pit, quarry, car or stockpile)	District No.	Req. No. I	Date Sampled
Producer	Identification man	ks	
Quantity represented by sample	Specification Item	No	
Has been used on	Material from pro	operty of	
Proposed for use as		Roads	way
3.00000 So. (200 to 100			


DETERMINATIONS


		GYRATORY	PRESS			
SPECIMEN NO.	% H2O	% CRS-2	LBS./CU.FT. DENSITY	PSI		
				COMPRESSIVE STRENG		
	. ^		147 00	42.27		
2	5.0	5.0	143.95	62.27		
3	3.75	4.0	147.17	89.93		
4	3.75	5.0	145.59	54.54		
5	3.75	3.0	146.54	107.27		
5	2.58	5.17	145.17	31.75		
		RAINHART C	OMPACTOR			
1	2.0	2.0	130.65	41.63		
2	2.0	4.0	131.07	46.20		
3	2.0	5.0	133.16	35.22		
4	2.0	6.0	132.93	25.85		
5	2.58	5.17	139.00	19.75		

Walter L. Flemla

Walter L. Plumlee 18. Geologist I







CONSTRUCTION PROCEDURES

The funds programmed for this project were transferred from D-8 funding to a MRP (Rehabilitation Program) project. The amount was \$260,000 and the proposal was for 4.25 miles instead of the 2 miles originally proposed. It should be noted that the estimated engineering was 1.25 percent, instead of the normal 10 percent.

A D-8 dozer, Midland paver, P-660 hammermill, and a C-205 vibratory roller were leased for use on this project. Proposed state owned equipment included three 12 CY dump trucks, a motor grader, a front-end loader, a water truck, a pneumatic roller, an asphalt distributor, and an asphalt storage tank.

Work on the project began August 20, 1979. The P-660 hammermill crushed and combined the base and surface without prior ripping. In some instances, it had to make multiple passes down the roadway but this was accomplished with little effort.



P-660 Hammermill

As a load of base was crushed and combined, it was picked up with a front-end

loader and removed from the subgrade. The base was stockpiled at random locations near the working area.



Front-End Loader



Motor Grader

The subgrade was reshaped and compacted with the vibratory roller. Any failures were repaired immediately. This was done by use of lime or just recompaction. This described procedure created a very minimum interruption and allowed traffic to be carried through the working area at all times.



Vibratory Roller

As soon as the subgrade was prepared the Midland paver moved in and the stockpiled material was hauled to the paver and replaced as a stabilized base.



Midland Paver 24.

This procedure was repeated until completion of the project. Total working time for this project was 20 working days or approximately 35 calendar days.

The only staking required was to offset the centerline so that it could be reset at a correct location. This procedure proved to be satisfactory in that the profile and slope of the finished product has been improved by reconstruction.

The stabilized base was skeeted with a 40 percent solution of CRS-2 and water at the end of each day. This fog seal was a safety measure taken to prevent night showers from infiltrating the base and also to help seal off the base.



The Finished Product

District	No	80
DIDUICE	ATU.	

PROJECT ESTIMATE For Maintenance Special Jobs or Day Labor Construction

County S	hackelford No. 209 No. 576 Project M	Contro No1	l Sec. 031 No. 4	Job No	Struct. No
	om: State Highway 6 in Moran				
	To: 4.25 Miles Northwest		,	Length _	4.25 Mile
resent Co	ndition: Severely Cracked and Out of S	ection		•	
roposed \	Work: Recycling and Stabilizing the	Existing	Base and S	Surface.	
	By: Roger G. Welsch	Distric	t 50	Augu	st 16; 19 79
repared .	Ву:		Eng	ineer	1
- (TEM NO.	DESCRIPTION	BESCRIPTION	QUARTITY	PRICE	AMOUNT
	LEASE EQUIPMENT	1.0		65.700.00	65 700 00
	STATE EQUIPMENT RENTAL	LS	1	65,780.00 37,230.00	65,780.00
	ASPHALT (EA-CRS-2, EA-CMS-2 OR MC-800)		233,545		37,230.00
	AGGREGATE (CL-B TY-PB GR-3)	CY		.60	134,124.90
			476	18-00	8,568.00
	ASPHALT (AC-5 OR EA-CRS-2)	GAL	18,326	-60	10,995.60
Traffic Cou	int Total			-	256,698.50
a.	Pine1.25% E			ncies	3,301.50
Patal + In Accidents	njury				\$ 260,000.00
	njury Accident Rate Per n Vehicle Miles in 19			Α	A 2

Recommended by

District Engineer

nit Project Estimate in quadruplicate accompanied by letter of recommendation in duplicate.)

Laboratory No. LPO 16,673	
Date Received 7-24-79 Date Reported 8-21-7	Material
Dist. or Res. Engr. Bob Lindley	
Address Abilene	1031 4
Sampler W. O. Gayle	Control No. Sect. No. Job. No.
Sampler's Title Engr. Tech. III	Shackelford FM 570
Contractor	County Federal Project No. Hwy. No.
Sampled from Roadway	3-226 7-24-79
(pit, quarry, car or stockpile)	District No. Req. No. Date Sampled
Producer	Identification marks
Quantity represented by sample	Specification Item No.
Has been used on	Material from property of
Proposed for use as	Roadway

DETERMINATIONS

Lab. No. LFR-790430 R

2.58% Water Added

5.17% = CRS-2 Emulsion

7.75% Total Liquid

145.17 Density of Soil

Asphalt Content Used Was By Visual Observation

Walter L. Plumlee Geologist I

Laboratory No. LPO 16,736 & L6,737 Date Received 8-29-79 Date Reported 8-30-79	Material
Dist. or Res. Engr. Bob Lindley	1031 4
Address Abilene Sampler Billy Davis Sampler's Title Engr. Tech. V	Control No. Sect. No. Job. No. Shackelford FM 576
Contractor Roadway	County Federal Project No. Hwy. No. 8-28-79
(pit, quarry, car or stockpile) Producer	District No. Req. No. Date Sampled Identification marks
Quantity represented by sample	Specification Item No. Material from property of Roadway
Proposed for use as	Noadway

DETERMINATIONS

LIR 790522 R

5.2% CRS-2 Added to Base

148.0 Density of Specimen

These test results are for your Job Information and are tested in accordance with SDH & PT "Manual of Testing Procedures".

Geologist I

Laboratory No.	LPO 16,751 0-12-79- Date Reported 9-14-79				
Date Received 9	1-12-79- Date Reported 9-14-79	Mater	ial Base		
Dist. or Res. E	Bob Lindley				
Address	Abliene	1031	4		
Sampler	Billy Davis	Control No.	Sect. No.	Job. No.	
Sampler's Title	Enga Toch V	Shackelfor	ŕd .	FM 576	
Contractor		County	Federal Project 1	No. Hwy. No.	
Sampled from _	Roadway	8		9-12-79	
	(pit, quarry, car or stockpile)	District No.	Req. No.	Date Sampled	
Producer		_ Identification ma	rks		
Quantity represe	ented by sample	_ Specification Item	n No		
Has been used	оп	. Material from p	roperty of		
Proposed for use as			Roadway		

DETERMINATIONS

LFR 790541 R

- 2.3 % Moisture in Base
- 3.1 % Moisture in Base w/CRS-2 added

These test results are for your Job Information and are tested in accordance with SDH & PT "Manual of Testing Procedures".

Walter L. Plumlee Leg Geologist I Hilly W. Sauri,

Laboratory No. LPO 16,766 Date Received 9-4-79 Date Reported 9-21-79	Material	
Dist. or Res. Engr. B. R. Lindley Address Abilene	1031 4	
Sampler B. W. Davis Sampler's Title Engr. Tech. V	Control No. Sect. No. Shackelford	Job. No. FM 576
ContractorRoadway	County Federal Project No. 8 IPE 3-226	Hwy. No. 9-4-79
(pit, quarry, car or stockpile) Producer	District No. Req. No. Identification marks	Date Sampled
Quantity represented by sample	Specification Item No	У
Proposed for use as		

DETERMINATIONS

LANE	TEST NO.	% DENSITY	LOCATION APPROX. FROM ST. 6 .
Rt.	1	99.4	1.7 Miles
Lt.	2	99.4	1.9 Miles
Lt.		97.6	1.6 Miles
Lt.	4	97.3	1.5 Miles
Lt.	5	97.3	1.3 Miles
Rt.	6	92.5	1.3 Miles
Rt.	7	96.6	0.1 Miles
Lt. ·	8.4	90.8	0.1 Miles
Rt.	9	95.6	0.2 Miles
Lt.	10	90.1	0.2 Miles
Rt.	11	95.9	0.5 Miles
Lt.	12	96.9	0.5 Miles
Rt.	13	92.9	0.6 Miles
Lt.	14	97.7	0.6 Miles
Lt.	15	96.3	2.1 Miles
Lt.	16	97.0	2.3 Miles
Lt.	17	93.9	2.4 Miles
Rt.	18	95.6	2.4 Miles
Lt.	19	98.7	2.5 Miles

These test results are for your Job Information and are tested in accordance with SDH & PT "Manual of Testing Procedures".

Walter L. Plumlee Geologist I

Laboratory No. LPO 16,778	(************************************		
Date Received 9-4-79 Date Reported 9-28-79 Dist. or Res. Engr. Bob Lindley	Materi	BASE W/CRS	2 ADDED
Address Abllene	1031	4	
Sampler B. W. Davis	Control No.	Sect. No.	Job. No.
Sampler's Title Engr. Tech. V	Shackelfo	ord	FM 576
Contractor	County	Federal Project No.	Hwy. No.
Sampled from Roadway	8	IPE 3-226	9-28-79
(pit, quarry, car or stockpile)	District No.	Req. No.	Date Sampled
Producer	Identification mar	ks	
Quantity represented by sample	Specification Item	No	
Has been used on	Material from pro	perty of	
Proposed for use as	Roadway		

LANE	TEST NO.	DETERMINATIONS % DENSITY	LOCATION APPROX. FROM ST. 6
Rt.	20	100.0	3.0 Miles
Lt.	21	96.9	3.0 Miles
Rt.	22	100.7	3.4 Miles
Lt.	23	99.0	3.4 Miles
Rt.	24	98.0	3.8 Miles
Lt.	25	98.7	3.8 Miles

These test results are for your Job Information and are tested in accordance with SDH & PT "Manual of Testing Procedures".

Walter L. Plumlee Geologist I

PROBLEM AREAS

The success of this type of construction depends on the weather conditions and temperature. It is definitely more successful during warmer months. Any moisture that falls will have to be dryed back to the design percentage before the addition of asphalt material. Due to this fact, this procedure is recommended for dry, low rainfall areas of the country.

It is difficult, if not impossible, to regulate the mixing time in the Midland Paver. Other road construction machinery can be used if additional mixing is deemed necessary. This stabilized base may have been more homogeneous if additional mixing had been used.

The riding surface is not as smooth as it should be. This was caused in part by workmanship and by a non-homogeneous base material. It was difficult to obtain uniform existing moisture. We believe that prior knowledge of this problem would have been beneficial in the end product. In other words, experience gained in this project will aid in control of future projects.

CONCLUSIONS

On this project more than twice the length of highway was rehabilitated, in one-fourth of the normal time, with an enormous savings in engineering. This alone seems to be an answer to the Department's manpower management problems. By proper management a system was developed to fit our times; more highways repaired in less time, utilizing fewer personnel. We believe our original objective was successfully accomplished.

Although specialized equipment was used on this project we do not believe that this is absolutely necessary. Heavy duty mixers, in most instances, could be used to mix and incorporate the existing surface into the base. A normal hot-mix laydown machine, or a motor grader, could be utilized for the placement of the stabilized base. Most contractors are equipped to perform this type of work without specialized equipment; however, the performance of the listed equipment was excellent.

We believe that engineering concepts utilized in this project bears fruit of good management and value engineering. Our main objective became reality and the ultimate product was produced from the money invested. Like all new innovations, time will tell if this system will last.

Due to the experience gained on this experimental project this district will consider this design on all future Farm-to-Market rehabilitation projects.