
EXPERIMENTAL PROJECTS

FABRIC UNDERSEAL AND ASPHALTIC CONCRETE PAVEMENT OVERLAY



FABRIC UNDERSEAL AND ASPHALTIC CONCRETE PAVEMENT OVERLAY

Experimental Construction Project No. TX 78-03

on

Alameda Avenue (S.H. 20)

El Paso County

Control 2-1-40 Project M X019 (1)

From Linden Street to Concepcion Street

In The City of El Paso

Report 606-5

DISCLAIMER STATEMENT

The material contained in this report is experimental in nature and is published for informational purposes only. Any discrepancies with official views or policies of the DHT should be discussed with the appropriate Austin Division prior to implementation of the procedures or results.

This report covers the installation and first year of service of a fabric underseal and asphaltic concrete pavement overlay on Alameda Avenue (SH-20) in the City of El Paso. The installation was done September 5th through 8th, 1978.

OBJECTIVE:

As stated in the "work plan," the objectives of the project were (1) to evaluate the performance of a fabric underseal to retard or eliminate reflective cracking on an asphaltic concrete overlay when placed over a badly distressed asphalt pavement, (2) to evaluate construction procedures, and (3) to develop cost data for this type of construction.

PROJECT BACKGROUND:

Alameda Avenue is a city street on the Urban System, and it carries the designation of SH-20. The street was rebuilt in 1959 to a 60-foot curb-to-curb section, and it consisted of four 10.2-foot lanes and two 8-foot parking lanes. The travel lanes were separated by a 2-foot asphalt blister. The pavement structure was composed of 10 inches of flexible base and 2 inches of HMAC with curbs and gutters. (Refer to Enclosure I for project geometrics.) The profile of the street was extremely flat, so storm water runoff was collected in curb and grate inlets along both curb lines. The street carried approximately 15,400 vehicles per day.

With almost 20 years of service, the pavement surface had become badly cracked and distressed with rutting in some locations. Numerous utility cuts and patches had also been made.

DESIGN PHASE:

It was determined during the design phase of the project that due to the severity of the deterioration of the pavement surface, a conventional overlay would not prevent the existing cracks from reflecting through the new mat within one to two years. Therefore, it was decided to specify a fabric underseal to be placed between a level-up course and a surface course. The typical section for the project plans required that a 110 lbs./s.y. level-up course of Type D asphaltic concrete be placed on the existing street with the fabric underseal placed on the level-up course using AC-10 asphalt as a tack coat. This was to be followed with a 165 lbs./s.y. Type D asphaltic concrete overlay. (Refer to Enclosure II for details.) AC-20 asphalt was used in all hot mix asphaltic concrete pavements.

CONSTRUCTION PHASE:

Special Specification, Item 3099, Fabric Underseal, was used for the project and the contractor, Vowell Construction Company of El Paso, opted to supply Mirafi 140 fabric, a Celanese Fibers Company product. This was supplied in 14'-9" and 17'-4" widths and each roll was 328 feet in length.

Upon completion of the adjusting of the curb and grate inlets and the laying of the level-up course, the contractor was ready to begin the fabric placement and subsequent overlay.

The placement of the Mirafi fabric began on the morning of September 5, 1978, by applying to the existing leveled-up surface 0.175 gal/s.y. of AC-10 asphalt at a temperature of 325° F as a binder course to secure the fabric to the pavement. The roll of fabric was fitted with a steel rod and tension handles for hand placing. This method proved unsatisfactory due to the roll weight, 175 pounds for 14'-9" roll width and 205 pounds for a 17'-4" roll, curb side obstructions and the lack of a suitable method to deter the fabric from wrinkling. All subsequent fabric placement was done by unrolling the fabric while the roll rested on the pavement. Billowing of the fabric in a light breeze was not a problem due to the roll resting on the pavement. However, as there was no method to apply tension to the roll, wrinkles were a problem as the fabric was placed.

The application rate of the AC-10 asphalt varied from .175 gal/s.y. to .222 gal/s.y. with the average being .202 gal/s.y. All transverse fabric joints were butt joints while the longitudinal joints were lapped approximately 6 inches to 12 inches. Asphalt shots were applied approximately 8 inches to 12 inches wider than the fabric to insure proper edge sealing.

All large and/or lengthy wrinkles were cut out of the fabric before the overlay was placed. These again were butt joints. The fabric was rolled numerous times with a medium pneumatic tire roller to iron out all wrinkles and seat the material in the asphalt binder.

Traffic was not allowed on the fabric except for occasional crossings and at one major street intersection. Construction traffic as well as other traffic appeared to have little effect on the Mirafi except at the intersection. There, when the AC-10 penetrated through fabric, it had a tendency to become tacky and cling to the wheels of heavier vehicles causing the fabric to separate in layers and disintegrate. Loaded asphalt trucks momentarily parking on the fabric and subsequently backing into the lay-down machine did cause some delamination of the fabric.

The 165 lbs./s.y. asphalt overlay was started as soon as practical and no apparent problems were encountered during this phase of the construction.

The asphalt overlay was placed at a temperature of 240° F to 265° F.

The 19,326 square yards of fabric were placed in four (4) working days under the following weather conditions:

September 5 76° to 83° Partly cloudy, variable wind September 6 74° to 82° Light and variable wind September 7 71° to 78° Light clouds, no wind September 8 70° to 84° Light clouds, no wind

COST DATA:

The following data was obtained from the contract documents as well as job records of the contractor:

Fabric Underseal Material, Item 3099 (19,326 s.y.), \$1.20/s.y.

Contractor's Cost of Fabric Material (20,541 s.y.), \$0.58/s.y.

Contractor's Cost for Equipment associated with Fabric Placement (Roller, Flatbed Truck and Pickup Truck), \$2,008.24

Contractor's Cost for Labor associated with Fabric Placement, \$1,761.49

Contractor's Total Cost for Fabric Placement based on 19,326 s.y., \$0.81/s.y.

Asphalt AC-10, Item 3099 (3,865 gal), \$0.75/gal.

Contractor's Cost of Asphalt (4,215 gal), \$0.34/gal.

Contractor's Cost for Equipment associated with AC-10 Asphalt (Distributor), \$220.00.

Contractor's Cost for Labor associated with AC-10 Asphalt, \$77.40

Contractor's Total Cost for AC-10 Asphalt, \$0.42/gal.

Total Cost of Fabric Underseal (Fabric and Asphalt), \$0.90/s.y. based on 19,326 square yards

PERFORMANCE EVALUATION:

Minor transverse cracks of the A.C. overlay were noticed during the first nine (9) months of this first year's service. However, it became apparent in August of this year that the overlay and fabric underseal had slipped on the roadway in two locations (refer to Enclosure I for locations). The exact date of the occurrence cannot be determined; however, it is speculated to have occurred during the latter part of July. The extent of the slippage is shown in several pictures in Enclosure III. The initial failures occurred on extremely sharp horizontal curves which are not superelevated. Also, some slippage has been noted on tangent sections. See Enclosure IV for existing street cross slopes.

The weather for the months of June and July was extremely hot with the highest temperature ever recorded for El Paso coming on July 10 when 112° F was recorded. Enclosure V-1&2 are National Weather Service office monthly summaries of local climatological data.

Enclosure VI is a summary of the serviceability indices for the roadway. From this summary, it can be seen that the roadway surface has

deteriorated to a point below the minimum S.I. (2.5) for this type of facility and to near the point the roadway was before the required overlay. This can be attributed to longitudinal slippage of the fabric and overlay on the tangent sections.


Three core samples were removed from slippage area No. 2. These revealed the failure occurred at the longitudinal fabric lap joint of the fabric and that the whole 15 foot wide mat slid toward the curb line. A core removed adjacent to the curb and gutter section confirmed that the fabric had indeed slid on the level-up course.


CONCLUSION:


It is apparent that three factors contributed to the failure of this fabric underseal. These are (1) excessively high ambient air temperatures reoccurring over a prolonged period of time, (2) adverse roadway geometrics, and (3) the plane of weakness created by the fabric underseal was overstressed by the aforementioned factors and a traffic volume of approximately 15,400 vehicles per day performing numerous turning movements as well as starting and stopping maneuvers.

From the above factors, it should be recommended that if high ambient air temperatures may be encountered and roadway geometrics are below standard, a fabric underseal should not be used.


If it is valid to assume that the above factors did in fact contribute to the failure of the underseal, then future slippage should occur during the summer of 1980 if the daily temperatures for the months of June and July equal this past summer. Following reports will address this assumption.








AT EASTERN END OF LONGITUDINAL CRACK OF SLIPPAGE AREA NO. 1.




-PHOTO 38-79-SLIPPAGE AREA NO. 1 - STATION 164 + 60 ±




CLOSE-UP OF PAVEMENT SLIPPAGE AT MANHOLE... EASTBOUND LANES AT BEGINNING OF PROJECT. VICINITY OF SLIPPAGE AREA NO. 1.

LONGITUDINAL SHOT EASTBOUND LANES AT BEGINNING OF PROJECT. VICINITY OF SLIPPAGE AREA NO. 1.




LONGITUDINAL CRACKING EASTBOUND LANES AT STATION 169 + 35± APPROXIMATELY 14' FROM SOUTH CURB LINE.



PAVEMENT SLIPPAGE AT INLET... SOUTH CURB OF EASTBOUND LANES NEAR BEGINNING OF PROJECT. NOTE LOCATION OF EDGE OF GRATE. VICINITY OF SLIPPAGE AREA NO. 1.




-TEST CORE NO. 2-AT SLIPPAGE AREA NO. 2



-PHOTO 43-79-SLIPPAGE AREA NO. 2 STATION 175 + 40±



-TEST CORE NO. 3-AT SLIPPAGE AREA NO. 2



-TEST CORE NO. 1-AT SLIPPAGE AREA NO. 2

5.64 5.91 5.29 14.84 Nº 7 5.86 5.68 5.39 -4.92 Nº 6 5.50 6.02 5.79 BASELINE - SOUTH GUTTER LINE 4.95 Nº 5 REF: PLAN LAYOUT SHEET SHOWING X-SLOPE ELEY LOCATIONS. LEYEL BK " PG 32 5.65 5.34 5.25 4.63 Nº 4 5.69 5.37 5.32 4.61 Nº 3 5.58 5.30 5.59 5.23 442 No 2 5.22 5.8 4.91 4.27 Ho 1 CONT 2-1-40 PROJ M XO19(1) ALAMEDA AVE (FABRIC UNDERSEAL) 60 40 20 12 ENCLOSURE IV.

fl rase, teras

Local Climatological Data

untiques meatines service and INTERNATIONAL ASSESSES

HONTHLY SURHARY



2	. second	****	No. 75 per	A 100 MA	1	1 400 100 1 100 100 1 100 100 100 1 100 100			-	-	ž,			133	301		1		9	1
	4		17	+1	1	E.	25000	*	*	1001 1001 1001	450.00	With the	****	1000	BINETTION	-	P. SELLIN	200	11	-
				10	10			18	11.	12	13	16	18.	16	.03	18	19	21	71	1
が、 のは、 のは、 のは、 のは、 のは、 のは、 のは、 のは	· · · · · · · · · · · · · · · · · · ·	5月 中華 日本 日日 日本	新 化		中中 東西 中國工程下 在 中 中 古艺 也 医 共 医 巴 二 段			*****************************	***************************************	於 #1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	经济通知的政治的公司通过的政治的政治的政治的政治的公司	#.4 #.4 1.4 #.4 #.4 #.4 #.4 #.4 #.4 #.4 #.4 #.4 #	(2) : 1 : 1 : 1 : 1 : 1 : 1 : 1 : 1 : 1 :	27 27 27 26 27 26 28 28 28 28 28 28 28 28 28 28 28 28 28	競技に作政権的基準に行えり連携権政治者と認知にの誘な になけな	802 803 803 803 803 803 803 803 803 803 803	### 100 ### 100 100 100 100 100 100 100	*******************	****	・ 日本
10.15	tel.	III.	lang.	1876s	1316. 616.	AND TALLED UP		1976 201	1919	25.15	ď	1.	2	10	n	10	-	II.	紫	Г
	40 14 14 14 14 14 14 14 14 14 14 14 14 14	60 60 60 60 60 60 60 60 60 60 60 60 60 6	## 69 5 5 5 5 5 5 5 5 5 5 5 5 5 5 5 5 5 5	60 60 8 60 8 60 60 60 60 60 60 60 60 60 60 60 60 60	60 60 5 60 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	### ### ### ### ### ### ### ### ### ##	60 62 3 66 6 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	### 60	\$5	\$ 60	\$ 60 60 5 60 5 60 6 6 6 6 6 6 6 6 6 6 6 6	\$ 60	\$\frac{\partial 0}{\partial 0} = \frac{\partial 0}{\partial 0}	\$\frac{40}{95}\$ \$\frac{40}{95}\$ \$\frac{40}{95}\$ \$\frac{1}{95}\$ \$\f	\$\frac{\partial 0}{\partial 0} = \frac{\partial 0}{\partial 0}	\$\frac{\partial \text{c}}{\partial \text{c}} = \frac{\partial \text{c}}{\partial \text{c}} = \partial \text{	A	60 60 3 96 10 11 10 10 10 10 10 10 10 10 10 10 10	60 60 70 -1 50 0 15 0 15 0 15 0 15 0 15 0 15 0	\$6

- particles also has educate . (Appl (A)) personness of each factor (Appl (A)) personness of trace) and particles (Appl (A)) and (A) a

constructions are not a total conjunction, a conjunction of a set of a section of a

			_91	_	-		-0.0	9		
	Ι,	Ξ.		16	* # 3	1.5		_	75	10
	****	40.00	-	,			Section a	\$14 MILE	# () () () ()	100
546		24	186	. 75	44	44	44	4.4	41	. 2
m		100	446	84	93	44	9.00	4.3	54	1.0
1113	- 3	46	18	146	946	43	+1	8.5	115	- 4
3.10	- 9	-100	-146	- 846	148	-	346	8.4	48	3.1
14	- 3	26	:14	9.0	. 8.2	46	311	18.5	18	4.2
17		19	-	81	81	. 41	KARRA	12.4	110	4.7
19		34	.14		700	46	34	8.4	811	3.3
230	- 40	28	-5/8	Ph.	5.1	41	- 340		16	4.3

1	1	1	190	1 Marie	*	T	3	15.	Ţ.	172		12	1.0	12	HALLS ST	TX	130	ĮW.	100	12
*	,				1.6	,00		-01			1		•				,	,		
	l													l						
ľ														,						
						١.					1						1		П	

SUBSCRIPTION PRICE: NO. 16 FOR FOUR DECLESION AND AND THE PRICE OF LAND ASSESSED AND ASSESSED AND ASSESSED ASSE

I CHARLE THE THIS IS NO DEFICION AND DESIGN BY THE MATERIAL DESIGNATION OF PROPERTY AND PROPERTY AND ACCOUNT AND ACCOUNT OF THE SECOND PROPERTY AND ACCOUNT

noaa sirigan etimit me

Siel B. Witchell STREET OF . WITTOWN CLIPRITE CENTER

HOUSEN MORE RESERVING

Ft. #450. 11 x45

Local Climatological Data

SALIDARY MERTINES PRINCIPLES ENTERNATIONS, STREAM

MONTHLY SUMMARY



	10,000	eature	14		8600		De BRIES OF BELLEVILLE	7	HELPS	91129	100 m	L,		+140			tunte	**	444		ı.
44.00	de la c	Triang.	-	September 1997	***	SECTION AND ASSESSMENT	100 100 100 100 100 100 100 100 100 100	1 1 1 1 1	1111	1 1 1	3+ 25:7	#15 CHI 218	trine that	CHING SHES	***	Maria Sand	4(1,74)*	March Co.	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	* 14.45	
1	2				74	19			10	1.1	12	13	10	12.	35.	. 12	18	19	21.	1)	1
が	11 日本日本 日本日本 日本日本 日本日本 日本日本 日本日本 日本日本 日		2	11日の日本の日本の日本の日本の日本の日本の日本の日本の日本の日本の日本の日本の日本		は日本の日本の日本の日本の日本の日本の日本の日本の日本の日本の日本の日本の日本の日	Section 2 per control of the control		00 to	00000000000000000000000000000000000000	20、10年の日本の日本の日本の日本の日本の日本の日本の日本の日本の日本の日本の日本の日本の	おからでは、はないのでは、はないのでは、はないのでは、はないのでは、はないのでは、はないのでは、はないのでは、はないのでは、はないのでは、はないのでは、はないのでは、はないのでは、はないのでは、はないのでは、	0.10 0.00 0.00 0.00 0.00 0.00 0.00 0.00	1		会の社会の社会の社会の社会を担任人ない。 第二日の社会の社会の社会を は、 は、 は、 は、 は、 は、 は、 は、 は、 は、	会 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2	・	100 mm P	# # # # # # # # # # # # # # # # # # #	1月日内をもつの日の11月日の日本日の日本日の日本日本日本日本日本日本日本日本日本日本日本日本日本日本日

a particular day has woned in contract contractables. In

2 Table 100 (00)

7 Table 100;

7 Table 100;

8 Table 100;

1 Table 100;

most described one one of product to be only to be compared to the compared to

WHERE THE STATE OF JULY 15TO 15 IS NOT A PROPERTY SECTION.

	Ь.			9.2	**1	13			72	1641
				1 98	1941)	M.	-	-		-
-		514110	-	418.75	Pat 8 * 1	1,1	ALATTA	1	410141	2:
ъ	4	20	34	- 79	6.4	9.5	40	4.4	16	3.5
104	1.4	26	DA.	34	60	85	5.5	4.5	100	2.5
110		24	CDB	82	-68	146	98	8.1	19	3.4
	1 4	26	0.00	80	0.40	95	34	4.1	146	9.4
14	(4	26	0.00	90	5.00	9,3	26	1.6	19	1.4
4.5	4	25	. 94	819	6.00	94	43	0.0	117	4.4
75	5. %	240	81	0.00	4.5	1.84	95	8:5	10	3.4
- 15	4	140	-	- 8-1	0.00	8/9	45	1.0	0.44	10.00

SUMMERT BY HOURS

		2.		1	4	140.1	*	7		18		_	T	12	+		The s	1	4f 7 ,00	9	1	(1)	'Sal	4
	•										1											,		٠
			,			4								167										
	٠	٠		.34		:	.01	-81	;	100	.44	-0.0	1		٠	,		,		٠	**	*		ť

SLASSETTION PRODUCT AS:30 PAR HOLD INCLUDED HAVEN SUPPRIES BY SHIP IN A 18 TOTAL CONT. TO COMPLETE ON MACHINE SHIP IN A MINISTRAL CONTROL OF SANCTION OF SANCTION OF SANCTIONS AND ASSESSED OF SANCTION OF SANCTIONS AND ASSESSED OF SANCTIONS OF SANCTIONS

C CENTRA THE THIS IS NO PRINCIPAL WAS INFOCUSED IN THE WATCHES BETWEEN THE STREET WAS ADDITIONALLY AND IN COMPUTED SADE MICHES ON THE BY THE MICHES OF THE PRINCIPAL P


noaa makalinaha / makalinaha

Samuel B. Wolfelell

victors worth monthfulf

SUMMARY OF SERVICEABILITY INDEX

Date S.I. Taken	Eastbound Curb Lane	Eastbound Inside Lane	Westbound Curb Lane	Westbound Inside Lane
March 29, 1978	77	1.9	6.0	1.5
August 18, 1978	1.0	1.5	1.1	1.5
Street Overlayed Sept. 5, 6, 7 & 8, 1978	ar:	Э	7.	źł
August 22, 1979	1.6	1.2	1.7	2.4



GREATLY DISTRESSED PAVEMENT CONDITION IS EVIDENT. THIS PHOTO SHOWS A TYPICAL AREA AT THE CENTERLINE OF ALAMEDA AVENUE.



THIS PHOTO DEPICTS ONE OF SEVERAL UTILITY CUTS THAT EXISTED WITHIN THE LIMITS OF THIS PROJECT.



PHOTO DEPICTING CRAZED PATTERN OF CRACKS; EVIDENCE OF BEING SEALED; AND RECRACKING.




PHOTO SHOWING TYPICAL POTHOLES WHICH EXISTED MOSTLY ALONG CURB.



PHOTO DEPICTING BOTH LONGITUDINAL AND TRANSVERSE CRACKING. THIS LOCATION WAS APPROXIMATELY IN THE CENTER OF OUTSIDE WESTBOUND LANE.




THE MORE SEVERE WRINKLES WERE CUT OUT WITH A POCKET KNIFE ALLOWING FABRIC TO LAY FLAT.



FABRIC UNDERSEAL IMMEDIATELY AFTER PLACEMENT SHOWING TYPICAL WRINKLING.



APPEARANCE OF FABRIC UNDERSEAL AFTER COMPLETION OF TWO PASSES OF A MEDIUM WEIGHT PNEUMATIC TIRE ROLLER, BUT WITH NOTICEABLY MORE ABSORPTION OF AC-10 THAN IN SOME OTHER PLACES.




APPEARANCE OF FABRIC UNDERSEAL AFTER COMPLETION OF TWO PASSES OF A MEDIUM WEIGHT PNEUMATIC TIRE ROLLER.



FABRIC UNDERSEAL PLACEMENT PROCEDURES INCLUDED TWO PASSES OF A MEDIUM WEIGHT PNEUMATIC TIRE ROLLER.



PORTIONS OF FABRIC OVER INLETS, MANHOLES AND VALVES WAS EASILY CUT WITH POCKET KNIVES AND REMOVED.



CLOSE-UP FABRIC UNDERSEAL PLACEMENT AT TYPICAL MANHOLE LOCATION.



PLACEMENT OF THE FINISH A.C. PAVEMENT OVERLAY WAS IN PROGRESS SHORTLY AFTER FABRIC WAS PUT DOWN.



PLACEMENT PROCEDURES INCLUDED MAINTAINING APPROXIMATELY 3" BETWEEN FACE OF CURB AND EDGE OF FABRIC.



FABRIC UNDERSEAL BEING PLACED ON FRESHLY LAID AC-10 ASPHALTIC MATERIAL.



ANOTHER VIEW OF THE SECTION IN THE PHOTO BELOW BUT REVEALING MORE PRONOUNCEDLY THE TYPICAL WRINKLING.



APPEARANCE OF FABRIC UNDERSEAL ON A CURVE AFTER COMPLETION OF TWO PASSES OF A MEDIUM WEIGHT PNEUMATIC TIRE ROLLER AND AWAITING THE A.C. PAVEMENT OVERLAY.



ANOTHER VIEW OF THE SECTION IN THE PHOTO BELOW.



APPEARANCE OF FABRIC UNDERSEAL WITH NOTICEABLY MORE ABSORPTION OF AC-10 AND WRINKLING THAN IN MOST OTHER PLACES.

SUMMARY OF AMBIENT AIR TEMPERATURE VS. SURFACE AND BELOW SURFACE TEMPERATURE

	5	TO DE LANGE	THE PERSON	אר ואיר ואיר איר	מייים מרכים	SOURCE OF STREET, STRE
Date	Weather Service Temperature	Project Site Temperature	Pavement Surface Temperature	Temperature 1" Deep in A.C. Pavement	Time	Remarks
8/30/79	94.	97.	141°	122*	2:30 p.m.	Partly Cloudy
8/31/79	94°	°96	149*	134°	2:40 p.m. Clear	Clear
9/4/79	94.	°96	148	131°	2:00 p.m.	Clear
9/5/19	97°	100	150°	138°	2:40 p.m.	Partly Cloudy